

ಕರ್ನಾಟಕ ಸರ್ಕಾರ
ಕರ್ನಾಟಕ ಗ್ರಾಮೀಣ ನೀರು ಸರಬರಾಜು ಮತ್ತು ನೈರ್ಮಲ್ಯ ಸಂಸ್ಥೆ



ಜಲ ನಿರ್ಮಲ

ಉಪಯೋಜನಾ ವ್ಯವಸ್ಥಾಪಕರ ಕಛೇರಿ

ಜಿ ಪಂ-ಜಿಲ್ಲಾ ನೆರವು ಘಟಕ, ಸಿ ಟಿ ಎಸ್ ನಂ.4855.

1ನೇ ಮಹಡಿ, ಬೆಲ್ಲದ ಕಟ್ಟಡ

1ನೇ ಮುಖ್ಯ ರಸ್ತೆ, 2ನೇ ಅಡ್ಡ ರಸ್ತೆ, ಸದಾಶಿವ ನಗರ, ಬೆಳಗಾವಿ

Tel: 0831-2407253; Fax: 0831-2407252.

Email-dsubelgaum@gmail.com

ಕ್ರ.ಸಂ:ಜಿನೆಫೆಬೆ/ಜಲನಿರ್ಮಲ/13-14/ 774

ದಿನಾಂಕ: 28-01-2014

ಗೆ,

ಮಾನ್ಯ ಮುಖ್ಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿಗಳು


ಜಿಲ್ಲಾ ಪಂಚಾಯತ

ಬೆಳಗಾವಿ

ವಿಷಯ : ಜಲ ನಿರ್ಮಲ ಯೋಜನೆಯಡಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾದ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಗಳ ವಿವರವನ್ನು ಸಲ್ಲಿಸುವ ಕುರಿತು.

ಮೆಲ್ಕಾಣಿಸಿದ ವಿಷಯದಂತೆ ತಾವು ಈ ಕಚೇರಿಗೆ ನೀಡಿದ ನಿರ್ದೇಶನದ ಮೇರೆಗೆ ಈ ಕೆಳಗಿನಂತೆ ಮಾಹಿತಿಯನ್ನು ಸಿದ್ಧಪಡಿಸಿದ್ದು ಅದರಂತೆ, ಬೆಳಗಾವಿ ಜಿಲ್ಲೆಯಲ್ಲಿ ಜಲ ನಿರ್ಮಲ ಯೋಜನೆಯಡಿ 2002 ರಿಂದ ಇಲ್ಲಿಯವರೆಗೆ ಯೋಜನೆಯ ಹಂತಗಳಾದ 1) ಪ್ರಾಯೋಗಿಕ 2) ಬ್ಯಾಚ್-1, 3) ಬ್ಯಾಚ್-3, 4) ಸಮಗ್ರ ತಾಂಡಾ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆ 5) ಬಹು ಗ್ರಾಮ ಯೋಜನೆ ಹಾಗೂ 6) ಹೆಚ್ಚುವರಿ ಅನುದಾನದ ಯೋಜನೆ ಸೇರಿ ಜಿಲ್ಲೆಯ ಎಲ್ಲಾ 10 ತಾಲೂಕುಗಳ ಒಟ್ಟು 153 ಗ್ರಾ ಪಂ ಗಳಲ್ಲಿ 211 ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಿದ್ದು, ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಗಳ ಕಾರ್ಯ ನಿರ್ವಹಣೆಯ ಕುರಿತು ಸಂಬಂಧಿತ ಗ್ರಾ ಪಂ ಪಿ ಡಿ ಓ ಗಳು , ತಾಲೂಕಾ ಸಂಯೋಜಕರುಗಳು ಮತ್ತು ಪಂ ರಾ ಇಂ ಉಪ ವಿಭಾಗದ ಶಾಖಾಧಿಕಾರಿಗಳಿಂದ ಮಾಹಿತಿ ಪಡೆಯಲಾಗಿದ್ದು, ಅದರ ವಿವರವನ್ನು ಈ ಪತ್ರದೊಂದಿಗೆ ಲಗತ್ತಿಸಿ ತಮ್ಮ ಅವಗಾಹನೆಗಾಗಿ ಸಲ್ಲಿಸಲಾಗಿದೆ.

ತಮ್ಮ ವಿಶ್ವಾಸಿ


ಉಪ ಯೋಜನಾ ವ್ಯವಸ್ಥಾಪಕರು
ಜಿಲ್ಲಾ ಪಂಚಾಯತ, ಜಿಲ್ಲಾ ನೆರವು ಘಟಕ,
ಬೆಳಗಾವಿ.

ABSTRACT OF WATER SUPPLY SCHEMES IMPLIMENTED UNDER JAL NIRMAL PROJECT IN BELGAUM DIST.

Rs. 10 Lakhs

| Sl. | Particulars | PILOT | BATCH-I | BATCH-III | ITDP | MVS | AFP | Total |
|-----|------------------------|---------|---------|-----------|-------|---------|---------|----------|
| 1 | No of Schemes | 21 | 93 | 62 | 10 | 5 | 21 | 212 |
| 2 | Contract Cost of works | 1088.52 | 3583.07 | 3279.87 | 72.95 | 4793.23 | 2173.95 | 14991.59 |
| 3 | Expenditure | 1066.64 | 3309.88 | 3241.66 | 62.81 | 4593.32 | 2107.52 | 14381.83 |

WATER SUPPLY WORKS UNDER JAL NIRMAL PILOT PHASE

Rs. In Lakhs

| Taluka | GP | Sl. No | Village | Contract Cost of works | Expenditure | Date of Handing Over to GP for O&M | Functioning/ Non Functioning |
|--------------------|--------------|--------|--------------|------------------------|---------------|------------------------------------|---|
| Belgaum | Hindalaga | 1 | Hindalaga | 122.78 | 122.78 | 30-05-2005 | Functioning |
| | Ambewadi | 2 | Ambewadi | 23.11 | 22.49 | 04-06-2005 | Functioning |
| | | 3 | Mannur | 21.89 | 21.89 | 04-06-2005 | Functioning |
| | | 4 | Gojage | 21.08 | 21.08 | 04-06-2005 | Functioning |
| | Sulage (U) | 5 | Sulage (U) | 42.00 | 42.00 | 24-05-2005 | Functioning |
| | | 6 | Kallehol | 22.424 | 22.24 | 24-05-2005 | Functioning |
| TOTAL | | | | 253.284 | 252.48 | | |
| Bailahongal | Kadarvalli | 1 | Kadarvalli | 21.15 | 20.46 | 20-03-2005 | Functioning |
| TOTAL | | | | 21.15 | 20.46 | | |
| Soundatti | Yarzarvi | 1 | Yarzarvi | 23.39 | 22.11 | 20-05-2005 | Functioning |
| | Inchal | 2 | Inchal | 58.05 | 58.05 | 21-03-2005 | Functioning |
| | | 3 | Mutawad | 10.18 | 10.18 | 21-03-2005 | Functioning |
| TOTAL | | | | 91.62 | 90.34 | | |
| Athani | Sankaratti | 1 | Sankaratti | 74.86 | 74.86 | 24-05-2005 | Functioning |
| TOTAL | | | | 74.86 | 74.86 | | |
| Chikkodi | Examba | 1 | Examba | 162.03 | 159.47 | 16-09-2004 | Functioning |
| | Hirekodi | 2 | Hirekodi | 53.44 | 49.17 | 17-05-2005 | Functioning |
| TOTAL | | | | 215.47 | 208.64 | | |
| Gokak | Koujalagi | 1 | Koujalagi | 41.27 | 41.27 | 04-06-2005 | Functioning |
| | Melmatti | 2 | Melmatti | 25.55 | 25.47 | 24-05-2005 | Functioning |
| | | 3 | Shivapur | 32.05 | 32.05 | 24-05-2005 | Overall scheme is functioning, in slow sand filter sand needs to replace. |
| | Tavag | 4 | Tavag | 57.72 | 57.72 | 03-06-2005 | Functioning |
| | | 5 | Kaitanal | 18.18 | 18.18 | 27-05-2005 | Functioning |
| TOTAL | | | | 174.77 | 174.69 | | |
| Hukkeri | Yamakanmardi | 1 | Yamakanmardi | 190.98 | 190.98 | 15-06-2005 | Functioning |

WATER SUPPLY WORKS UNDER JAL NIRMAL BATCH I PHASE

Rs. In Lakhs

| Taluka | GP | Sl.No | Village | Contract Cost of works | Expenditure | Date of Handing Over to GP for O&M | Functioning/ Non Functioning |
|--------------|---------------|-------|----------------------------|------------------------|---------------|------------------------------------|---|
| Belgaum | Yallur | 1 | Yallur | 128.92 | 95.18 | 22-06-2005 | Functioning |
| | Sulebavi | 2 | Sulebavi | 22.79 | 22.79 | 27-06-2005 | Functioning |
| | | 3 | Chandur | 0.95 | 0.65 | 25-06-2005 | Functioning |
| | | 4 | B.K.Kanagaon | 9.01 | 9.01 | 06-08-2007 | Functioning |
| | | 5 | Benakanahalli | 27.56 | 27.56 | 27-06-2005 | Functioning |
| | Benakanahalli | 6 | Ganeshpur & Extn. | 62.29 | 52.91 | 20-04-2006 | Functioning |
| | | 7 | Savgaon | 31.31 | 30.31 | 06-11-2007 | Functioning |
| | | 8 | Sindholi | 56.86 | 56.86 | 06-04-2005 | Functioning |
| | Nilji | 9 | Handiganur | 28.20 | 21.33 | 25-05-2005 | Functioning |
| | Handiganur | 10 | Bodikenahatti | 25.61 | 25.61 | 06-02-2005 | Functioning |
| | | 11 | Kurihal B.K &K H | 22.86 | 18.40 | 20-07-2007 | Functioning |
| TOTAL | | | | 404.10 | 360.61 | | |
| Bailhongal | Udikeri | 12 | Udikeri | 154.17 | 143.77 | 01-11-2008 | Functioning (Due to poor mentainance slow sand filter is not working properly) |
| | | | Mugabasava | | | | |
| | | | Budhihal | | | | |
| | Sutagatti | 13 | Sutagatti | 40.96 | 40.96 | 06-01-2005 | Functioning |
| | | 14 | Hogarti | 3.77 | 0.32 | 06-01-2005 | Functioning |
| 15 | Mathikoppa | 9.92 | 9.92 | 31-05-2005 | Functioning | | |
| TOTAL | | | | 207.78 | 194.97 | | |
| Ramdurg | Sangal | 16 | Sangal | 23.39 | 23.39 | 15-06-2005 | Functioning except Infiltration well as the source is brakish water |
| | | 17 | Kalhal | 20.47 | 19.34 | 20-06-2007 | Functioning |
| | | 18 | Chikkoppa & Udachammanagar | 20.57 | 20.51 | 15-06-2005 | Functioning |
| | Sureban | 19 | Sureban | 16.47 | 16.47 | 29-08-2005 | Functioning |
| | | 20 | Revadikoppa | 8.65 | 8.65 | 02-05-2005 | Functioning |
| | Halagatti | 21 | Halagatti | 28.38 | 28.38 | 30-05-2005 | Functioning |
| | Katakol | 22 | Katakol | 52.97 | 52.97 | 31-05-2005 | Functioning |
| | TOTAL | | | | 170.90 | 169.71 | |
| Hukkeri | Salamwadi | 23 | Salamwadi | 17.83 | 16.77 | 18-06-2005 | Functioning |
| | | 24 | Shettihalli | 14.93 | 13.77 | 08-10-2005 | Functioning |
| | | 25 | Modage | 15.13 | 15.13 | 18-05-2005 | Functioning |
| | Kamatnur | 26 | Kamatnur | | 25.68 | 30-12-2005 | Functioning |
| | | 27 | Gavanal | 5.38 | 5.38 | 24-05-2005 | Functioning |
| | B.Bagewadi | 28 | B.Bagewadi | 11.80 | 11.80 | 12-02-2005 | Functioning |
| | | 29 | Kadahatti | 13.20 | 12.79 | 18-05-2005 | Functioning |
| | Bugate-Alur | 30 | Bugate-Alur | 30.72 | 30.72 | 04-01-2005 | Functioning |
| | | 31 | Rasing | 13.92 | 8.80 | 08-10-2005 | Functioning |
| | | 32 | Hadalga | 28.77 | 28.77 | 06-04-2005 | Functioning |
| TOTAL | | | | 172.19 | 169.61 | | |
| Chikkodi | Shiradwad | 33 | Shiradwad | 10.68 | 10.57 | 06-04-2005 | Functioning |
| | Janawad | 34 | Janawad | 67.49 | 63.65 | 06-03-2005 | Functioning |
| | Bennadi | 35 | Bennadi | 93.80 | 93.80 | 14-06-2008 | Functioning |
| | Mamdapur | 36 | Mamdapur | 73.12 | 72.38 | 28-04-2006 | Functioning |
| | Appachiwadi | 37 | Appachiwadi | 62.52 | 62.52 | 21-06-2007 | Functioning |
| | Yadur | 38 | Yadur | 120.41 | 118.47 | 26-10-2006 | Functioning |
| | | 39 | | | | | |

| Taluka | GP | Sl.No | Village | Contract Cost of works | Expenditure | Date of Handing Over to GP for O&M | Functioning/ Non Functioning |
|--------------------|----------------|-----------|-------------------|------------------------|----------------|------------------------------------|------------------------------|
| Gokak | Kolavi | 41 | Kolavi | 17.29 | 17.09 | 09-01-2006 | Functioning |
| | | 42 | Hoolikatti | 12.01 | 11.76 | 09-01-2005 | Functioning |
| | | 43 | Kadabgatti | 22.13 | 22.13 | 15-02-2007 | Functioning |
| | Makkalgeri | 44 | Makkalgeri | 30.50 | 27.11 | 02-01-2006 | Functioning |
| | | 45 | Hirehatti | 18.35 | 16.99 | 01-05-2006 | Functioning |
| | | 46 | Hanamapur | 18.41 | 14.71 | 01-05-2006 | Functioning |
| Gokak | Kalloli | 47 | Kalloli | 182.03 | 182.03 | 25-06-2007 | Functioning |
| | Nandgaon | 48 | Nandgaon | 103.99 | 115.16 | 26-06-2007 | Functioning |
| | | 49 | Arabhavi | 20.47 | 13.57 | 13-03-2006 | Functioning |
| | Arabhavi | 50 | Arabhavimath | 24.08 | 15.10 | 13-03-2006 | Functioning |
| | | 51 | Sanganteri | 18.76 | 10.44 | 26-01-2006 | Functioning |
| | | 52 | Farmmaddi | 5.44 | 5.41 | 26-08-2005 | Functioning |
| | | 53 | Jainarkodi | 1.42 | 1.34 | 26-08-2005 | Functioning |
| | | 54 | Hattigudda | 8.31 | 8.31 | 25-02-2006 | Functioning |
| | | 55 | Sattigeritotta | 13.02 | 12.53 | 23-01-2006 | Functioning |
| | | 56 | Durdundeswarnagar | 4.97 | 4.86 | 18-08-2005 | Functioning |
| TOTAL | | | | 465.53 | 478.54 | | |
| Raibag | Mugalkhod | 57 | Mugalkhod | 162.47 | 74.51 | 14-02-2009 | Functioning |
| | Harugeri | 58 | Harugeri | 67.59 | 56.22 | 16-06-2007 | Functioning |
| | Nasalapur | 59 | Nasalapur | 109.40 | 75.73 | 15-06-2007 | Functioning |
| | Alaknur | 60 | Alaknur | 98.45 | 37.65 | 15-06-2007 | Functioning |
| | Chinchali | 61 | Chinchali | 79.38 | 65.10 | 01-02-2008 | Functioning |
| | Paramanandwadi | 62 | Paramanandwadi | 76.46 | 58.21 | 17-06-2007 | Functioning |
| TOTAL | | | | 593.75 | 367.42 | | |
| Athani | Kagwad | 63 | Kagwad | 148.92 | 148.92 | 25-05-2007 | Functioning |
| | Krishnakittur | 64 | Krishnakittur | 71.32 | 71.32 | 14-06-2007 | Functioning |
| | Ugarkhurd | 65 | Ugarkhurd | 267.86 | 267.86 | 25-11-2009 | Functioning |
| | Mole | 66 | Mole | 128.64 | 127.09 | 14-06-2007 | Functioning |
| | Satti | 67 | Radaratti | 61.73 | 51.82 | 05-05-2008 | Functioning |
| | Nandgaon | 68 | Nandgaon | 38.76 | 35.28 | 30-03-2005 | Functioning |
| 69 | | Ghatnatti | 23.74 | 21.48 | 30-03-2005 | Functioning | |
| TOTAL | | | | 704.93 | 723.77 | | |
| Khanapur | Nandagad | 70 | Nandagad | 37.94 | 37.94 | 13-06-2005 | Functioning |
| | Halasi | 71 | Halasi | 37.63 | 37.63 | 02-10-2005 | Functioning |
| | | 72 | Halage | 18.06 | 17.63 | 30-05-2005 | Functioning |
| | Halage | 73 | Mendegali | 7.36 | 5.34 | 24-02-2006 | Functioning |
| | | 74 | Hattarwat | 2.28 | 0.40 | 25-02-2006 | Functioning |
| | | 75 | Merda | 6.23 | 3.55 | 28-06-2007 | Functioning |
| | | 76 | Kirhahalsi | 2.05 | 2.05 | 30-05-2005 | Functioning |
| | Bijigarni | 77 | Bijigarni | 9.76 | 8.64 | 20-10-2005 | Functioning |
| | | 78 | Halasal | 4.40 | 2.72 | 18-10-2005 | Functioning |
| | | 79 | Anagadi | 2.69 | 2.26 | 18-10-2005 | Functioning |
| | | 80 | Karanjal | 0.75 | 0.61 | 19-10-2005 | Functioning |
| | Bargaon | 81 | Kuppatagiri | 21.31 | 21.31 | 15-08-2005 | Functioning |
| | | 82 | Nidagal | 9.29 | 9.29 | 12-01-2005 | Functioning |
| | Chapgaon | 83 | Chapgaon | 16.23 | 16.23 | 12-12-2006 | Functioning |
| | | 84 | Shivoli | 6.19 | 4.62 | 12-12-2005 | Functioning |
| | Manthurga | 85 | Manthurga | 6.33 | 5.38 | 03-02-2008 | Functioning |
| | | 86 | Asoga | 20.79 | 20.79 | 04-01-2005 | Functioning |
| | | 87 | Haruri | 6.51 | 5.29 | 01-05-2008 | Functioning |
| | | 88 | Dokegali | 1.45 | 1.45 | 02-01-2005 | Functioning |
| | Jamboti | 89 | Jamboti | 6.14 | 5.32 | 20-05-2005 | Functioning |
| | Linganmath | 90 | Linganmath | 20.68 | 19.59 | 28-12-2006 | Functioning |
| | | 91 | Chunchawad | 6.00 | 3.48 | 30-05-2005 | Functioning |
| | | 92 | Gundoli | 7.83 | 0.76 | 25-02-2006 | Functioning |
| Itagi | 93 | Itagi | 110.77 | 41.74 | | Functioning | |
| TOTAL | | | | 266.51 | 232.28 | | |
| GRAND TOTAL | | | | 3583.07 | 3309.88 | | |

WATER SUPPLY WORKS UNDER JAL NIRMAL BATCH III PHASE

Rs. In lakhs

| Taluka | GP | Sl.No | Village | Contract Cost of works | Expenditure | Date of Handing Over to GP for O&M | Functioning/N on Functioning |
|--------------|---------------|-------|---|------------------------|---------------|------------------------------------|---|
| Belgaum | Agasga | 1 | Agasga | 33.14 | 33.14 | 01-01-2010 | Functioning |
| | Mandoli | 2 | Mandoli | 32.28 | 32.28 | 29-03-2009 | Functioning |
| | Santi Bastwad | 3 | Waghwade | 31.31 | 31.31 | 17-12-2009 | Functioning |
| | Bekkinkeri | 4 | Bekkinkeri | 34.93 | 34.93 | 16-05-2009 | Functioning |
| | K.K.Koppa | 5 | K.K.Koppa & Nagerhal | 50.31 | 50.31 | 01-01-2010 | Functioning |
| TOTAL | | | | 181.97 | 181.97 | | |
| Bailhongal | Belvadi | 6 | Belvadi & Siddasamudra | 97.65 | 97.65 | 22-01-2010 | Functioning |
| | Doddawad | 7 | Doddawad | 226.11 | 226.11 | 15-04-2010 | Functioning |
| | Hannikeri | 8 | Hannikeri & Bairanatti | 86.36 | 86.36 | 20-01-2010 | Functioning |
| | | 9 | Hiremale | 19.12 | 19.12 | 02-07-2009 | Functioning |
| TOTAL | | | | 429.24 | 429.24 | | |
| Ramdurg | Awaradi | 10 | Awaradi | 36.55 | 33.43 | 27-11-2009 | Functioning except Infiltration well as the source is brakish water |
| | | 11 | Hampiholi & HampiholiPet | 29.01 | 27.83 | 27-11-2009 | Functioning |
| | Hosakeri | 12 | Hosakeri | 17.38 | 17.38 | 24-07-2009 | Functioning (Source low yield) |
| | | 13 | Bennur Chikkatadasi & Hiretadasi | 34.59 | 34.59 | 15-07-2009 | Overall scheme functioning, but at present existing OHT defunct in chikkatadasi |
| | Kittur | 14 | Kittur | 28.41 | 28.41 | 26-05-2009 | Functioning |
| | | 15 | Jalikkatti | 12.39 | 12.39 | 02-10-2009 | Functioning |
| | | 16 | Laknayakanakoppa | 21.42 | 21.42 | 02-10-2009 | Functioning |
| TOTAL | | | | 179.75 | 175.45 | | |
| Hukkeri | Borgal | 17 | Borgal | 25.98 | 25.56 | 15-12-2008 | Functioning |
| | Kesti | 18 | Kesti | | | | Functioning |
| | Sarapur | 19 | Sarapur, Shirahatti B.K. & Shirahatti K.D | 180.64 | 180.64 | 23-04-2010 | Functioning |
| | Hosur | 20 | Hosur | 23.62 | 23.62 | 20-05-2009 | Functioning |
| | Bastwad | 21 | Bastwad | 32.48 | 32.48 | 21-02-2009 | Functioning |
| | Mavanur | 22 | Parakanatti | 64.69 | 64.69 | 01-04-2010 | Functioning |
| | Ghodgeri | 23 | Ghodgeri | 58.23 | 58.23 | 16-10-2009 | Functioning |
| TOTAL | | | | 385.64 | 385.22 | | |
| Chikkodi | Manjari | 24 | Manjari | 187.69 | 187.69 | 10-02-2009 | Functioning |
| | Saundalaga | 25 | Saundalaga | 126.06 | 126.06 | 30-04-2010 | Functioning |
| | Kognolli | 26 | Kognolli | 137.83 | 137.83 | 01-02-2010 | Functioning |
| | Wadaral | 27 | Wadaral, Majalatti & Khajagoudanhatti | 49.36 | 49.04 | 10-07-2009 | Functioning |
| | Kallol | 28 | Kallol | 52.65 | 52.11 | 01-06-2010 | Functioning |
| | Bhoj | 29 | Bhoj | 96.81 | 94.24 | 26-11-2009 | Functioning |
| TOTAL | | | | 650.40 | 646.97 | | |

| Taluka | GP | Sl.No | Village | Contract Cost of works | Expenditure | Date of Handing Over to GP | Functioning/N on Functioning |
|--------------------|---------------|--------|----------------------------|------------------------|----------------|----------------------------|--|
| Gokak | Dhupdal | 30 | Dhupdal | 135.69 | 135.69 | 19-01-2010 | Functioning |
| | Khanagaon | 31 | Khanagaon | 15.00 | 13.75 | 12-05-2009 | Functioning |
| | | 32 | Devgaudanahatti | 6.28 | 6.11 | 12-05-2009 | Functioning |
| | | 33 | Gaudanahatti | 6.94 | 6.76 | 01-05-2010 | Functioning |
| | | 34 | Keshappanatti | 14.2 | 12.99 | 01-05-2010 | Functioning |
| | | 35 | Midakanatti | 10.14 | 9.34 | 01-05-2010 | Functioning |
| | | 36 | Nabapur | 12.32 | 11.52 | 01-05-2010 | Functioning |
| | | 37 | Yalapatti | 6.25 | 6.19 | 01-05-2010 | Functioning |
| Gokak | Lolsur | 38 | Lolsur & Shinglapur | 103.12 | 100.33 | 15-06-2010 | Functioning |
| | Mallapur P.J. | 39 | Mallapur P.J. | 179.96 | 179.96 | 23-12-2010 | Functioning |
| | Shiltibhavi | 40 | Shiltibhavi & Pudukalkatti | 51.61 | 48.02 | 01-05-2010 | Functioning |
| | | 41 | Jamanal | 6.37 | 5.15 | 01-09-2009 | Functioning |
| | Naganur | 42 | Naganur | 60.37 | 60.37 | 12-04-2009 | Functioning |
| TOTAL | | | | 608.25 | 596.18 | | |
| Raibag | Bhendwad | 43 | Bhendwad & Girinaikwadi | 60.85 | 60.68 | 01-04-2010 | Functioning |
| | | 44 | Mavinhonda | 7.91 | 7.91 | 02-04-2009 | Functioning |
| | Mekali | 45 | Mardi | 18.12 | 18.12 | 23-11-2009 | Functioning |
| | Sounsuddi | 46 | Sounsuddi | 49.44 | 49.44 | 21-05-2009 | Functioning |
| | Algwadi | 47 | Bastwad | 25.52 | 25.52 | 18-002-2009 | Functioning |
| | Katakabhavi | 48 | Katakabhavi | 47.57 | 47.57 | 23-11-2009 | Functioning |
| | | 49 | Devapurhatti | 20.30 | 18.99 | 01-04-2010 | Functioning |
| 50 | | Mantur | 45.22 | 45.22 | 20-05-2009 | Functioning | |
| TOTAL | | | | 274.93 | 273.45 | | |
| Athani | Kakmari | 51 | Kakmari | 25.54 | 25.15 | 22-05-2009 | Functioning |
| | Telsang | 52 | Telsang | 49.88 | 49.88 | 02-10-2009 | Functioning |
| | Shirguppi | 53 | Shirguppi | 23.92 | 23.92 | 11-07-2007 | Functioning |
| | Ugar B.K. | 54 | Ugar B.K. | 108.59 | 108.59 | 21-10-2009 | Functioning |
| TOTAL | | | | 207.93 | 207.54 | | |
| Khanapur | Amte | 55 | Amte | 6.29 | 5.94 | 28-02-2007 | Functioning |
| | Iddalhonda | 56 | Iddalhonda | 19.07 | 16.81 | 03-05-2008 | Functioning |
| | Londa | 57 | Londa | 86.28 | 86.28 | 22-09-2009 | Functioning (Pressure filter not in use) |
| TOTAL | | | | 111.64 | 109.03 | | |
| Soundatti | Munavalli | 58 | Munavalli | 153.09 | 140.64 | 28-04-2010 | Functioning |
| | | 59 | Shindogi | 32.03 | 32.03 | 21-01-2010 | Functioning |
| | | 60 | Hallur | 9.75 | 9.75 | 17-03-2009 | Functioning (Source low yield) |
| | | 61 | Hirur | 21.57 | 21.57 | 20-02-2009 | Functioning (Source low yield) |
| | | 62 | Bandarhalli & Teredekoppa | 21.38 | 21.09 | 21-01-2010 | Functioning |
| | | 63 | Yekkeri | 12.3 | 11.53 | 17-03-2009 | Functioning |
| TOTAL | | | | 250.12 | 236.61 | | |
| GRAND TOTAL | | | | 3279.87 | 3241.66 | | |

WATER SUPPLY WORKS UNDER JAL NIRMAL ITDP PHASE

Rs. In Lakhs

| Taluka | GP | Sl.No | Name of the Tanda | Contract Cost of works | Expenditure | Date of Handing Over to GP for O&M | Functioning/Non Functioning |
|--------------------|--------------|-------|-------------------|------------------------|--------------|------------------------------------|-----------------------------|
| Soundatti | Murgod | 1 | Ramapur | 1.14 | 0.14 | 19-10-2007 | Functioning |
| | Tadaslur | 2 | Halaki | 3.42 | 2.03 | 19-10-2007 | Functioning |
| | Yakundi | 3 | Karalakatti | 3.41 | 1.45 | 13-05-2009 | Functioning |
| | Gorvanakolla | 4 | Katamalli | 2.71 | 2.52 | 24-02-2009 | Functioning |
| Total | | | | 10.68 | 6.14 | | |
| Ramdurg | Batakurki | 5 | Batakurki | 10.84 | 9.90 | 06-06-2009 | Functioning |
| | | 6 | Nagnur | 10.44 | 9.33 | 25-11-2009 | Functioning |
| | Nandihal | 7 | Chennapur | 11.5 | 10.64 | 11-12-2009 | Functioning |
| | Mudakavi | 8 | Kalmad | 7.02 | 6.54 | 02-11-2009 | Functioning |
| | Salapur | 9 | Dadibhavi | 10.79 | 8.58 | 06-07-2009 | Functioning |
| | Mudenur | 10 | Obalapur | 11.68 | 11.68 | 11-12-2009 | Functioning |
| Total | | | | 62.27 | 56.67 | | |
| GRAND TOTAL | | | | 72.95 | 62.81 | | |

WATER SUPPLY WORKS UNDER JAL NIRMAL MULTI VILLAGE SCHEME

Rs. In Lakhs

| Taluka | Sl. No | Name of the MVS | Contract Cost of works | Expenditure | Date of Handing Over to GP for O&M | Functioning/ Non Functioning |
|--------------|--------|---------------------------------|------------------------|----------------|------------------------------------|------------------------------|
| Belgaum | 1 | Hirebagewadi & 2 other villages | 412.89 | 384.46 | 30-03-2010 | Functioning |
| Gokak | 2 | Kundaragi & 21 other villages | 1300.61 | 1300.61 | 10-08-2009 | Not in Use |
| | 3 | Mamadapur & 8 other villages | 919.79 | 919.79 | 08-10-2009 | Functioning |
| Chikkodi | 4 | Khadaklat & 10 other villages | 1074.81 | 1074.81 | 18-02-2009 | Functioning |
| Saundatti | 5 | Gorabal & 4 other villages | 1085.13 | 913.65 | | Sceme under trial run |
| TOTAL | | | 4793.23 | 4593.32 | | |

WATER SUPPLY WORKS UNDER JAL NIRMAL AFP PHASE

Rs. In lakhs

| Name of Taluk | GP | Sl.No | Village | Contract Cost of works | Expenditure | Date of Handing Over to GP for O&M | Functioning/ Non Functioning |
|--------------------|---------------|-------|-------------------------|------------------------|----------------|------------------------------------|------------------------------|
| Belgaum | Mastmardi | 1 | Basarikatti | 40.37 | 40.24 | 11/13/2012 | Functioning |
| | Sulage y | 2 | Rajhunsgad | 38.68 | 35.90 | 11/15/2012 | Functioning |
| | Kiniye | 3 | Rankunde | 24.15 | 23.79 | 7/30/2012 | Functioning |
| | | 4 | Karle | 42.72 | 39.56 | 9/23/2013 | Functioning |
| | Dhamane S | 5 | Kurbarhatti | 19.41 | 14.34 | 7/6/2012 | Functioning |
| TOTAL | | | | 165.33 | 153.83 | | |
| Bailhongal | Vakkunda | 6 | Vakkunda & Kuruvinkoppa | 214.41 | 210.26 | 8/29/2013 | Functioning |
| TOTAL | | | | 214.41 | 210.26 | | |
| Hukkeri | Kotabagi | 7 | Kotabagi/Rakshi | 226.39 | 226.39 | 8/8/2013 | Functioning |
| | Madihalli | 8 | Madihalli/Shirgaon | 234.32 | 234.57 | 7/9/2013 | Functioning |
| | Gudas | 9 | Shirdhan | 98.87 | 98.27 | 12/31/2013 | Functioning |
| | Benniwad | 10 | Benniwad/Madimak kanal | 175.19 | 175.14 | 7/18/2013 | Functioning |
| TOTAL | | | | 734.77 | 734.37 | | |
| Chikodi | Chandur | 11 | Chandur | 103.74 | 101.97 | 11/13/2013 | Functioning |
| | Nanadi | 12 | Nanadi & Nanadiwadi | 183.76 | 179.63 | 7/12/2013 | Functioning |
| | Navalihah | 13 | Navalihah | 10.58 | 10.58 | 6/4/2013 | Functioning |
| TOTAL | | | | 298.08 | 292.18 | | |
| Gokak | Udagatti | 14 | Kalarkoppa | 80.03 | 76.14 | 7/18/2013 | Functioning |
| | | 15 | Hadaginal | 72.43 | 67.02 | 9/23/2013 | Functioning |
| | Waderatti | 16 | Fulgaddi | 62.82 | 43.30 | | Nearing completion |
| | Munyal | 17 | Kamaldinni | 84.93 | 73.35 | 11/25/2013 | Functioning |
| TOTAL | | | | 300.21 | 259.81 | | |
| Khanapur | Jamboti | 18 | Pet Jamboti | 27.77 | 26.49 | 7/1/2012 | Functioning |
| | | 19 | Olmani | 59.20 | 59.20 | 7/1/2012 | Functioning |
| | Hirehattiholi | 20 | Hirehattiholi | 97.31 | 94.55 | 7/11/2013 | Functioning |
| TOTAL | | | | 184.28 | 180.24 | | |
| Soundatti | Betsur | 21 | Betsur/Yadravi | 276.87 | 276.83 | 7/27/2013 | Functioning |
| TOTAL | | | | 276.87 | 276.83 | | |
| Grand Total | | | | 2173.95 | 2107.52 | | |